U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT BNSF Galena Derailment - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject: POLREP #10

Progress

BNSF Galena Derailment

E15510 Galena, IL

Latitude: 42.3744730 Longitude: -90.4443060

To: Richard Karl, EPA

Sam Borries, EPA Jason El-Zein, EPA

USCG Fund Center, USCG Kevin McCormack, USCG

USCG Sector Upper Mississippi, USCG

Ed Britton, US F&WS

Russell Engelke, US F&WS Lisa Williams, US F&WS Robert Burr, US DOI Valencia Darby, US DOI Wayne Babcock, US DOI Greg Schweitzer, NOAA Kip Willis, US DOT FRA Mark Razny, DOT PHMSA Bruce Everetts, Illinois EPA Blaine Kinsley, Illinois EPA

Jeff Guy, Illinois EPA

Captain Laura Petreikis, Illinois DNR

Steve Shults. Illinois IMT

Chief Randy Beadle, Galena FD

Chuck Pedersen, Jo Daviess County EMA

From: Jaime Brown, OSC

Date: 3/24/2015

Reporting Period: 3/20/2015 - 3/24/2015

1. Introduction

1.1 Background

Site Number: E15510 Contract Number: D.O. Number: Action Memo Date:

Response Authority: OPA Response Type: Emergency

Response Lead: PRP Incident Category: Removal Action

NPL Status: Non NPL Operable Unit:

Mobilization Date: 3/5/2015 Start Date: 3/5/2015

Demob Date: Completion Date:

CERCLIS ID: RCRIS ID:

ERNS No.: State Notification:

FPN#: E15510 Reimbursable Account #: Z5PL

1.1.1 Incident Category

Emergency Response

1.1.2 Site Description

See POLREP #5

1.1.2.1 Location

See POLREP #5

1.1.2.2 Description of Threat

See POLREP #5

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

See POLREP #5

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

The water treatment system deployed to treat contact water from the excavation area was constructed and tested. A contract was awarded and excavation of contaminated soils is underway. Remaining US EPA personnel demobilized and field oversight personnel from Illinois EPA are on site to oversee the excavation.

2.1.2 Response Actions to Date

During this reporting period, the following field activities took place:

- Daily surface water samples continued to be taken at the source and upstream/downstream locations;
- Roadway repairs & maintenance continued on roads to & from the Site, particularly on Pilot Knob Road;
- A water treatment system was assembled at the Site to treat contact water during excavation activities; and
- Heavy equipment was mobilized & excavation of contaminated soils commenced.

There continues to be no visual or monitoring data evidence to indicate that any spilled product has impacted either the Galena or Mississippi Rivers.

To date, the following environmental monitoring & sampling has taken place to determine impacts to the environment:

- 4300 real-time air monitoring readings were taken (3/5 3/11) at 9 fixed locations for VOCs & PM2.5;
- 75 air samples were collected & analyzed in a laboratory for VOCs & PAHs;
- 143 soil samples from 39 borings were analyzed in a laboratory for PNAs, BTEX & TPH (DRO/GRO/ERO):
- Surface water samples were taken daily at the source (wreck site), 4 upstream & 5 downstream locations (3/7 3/11) for field parameters (depth, flow, temp, DO, ORP, conductivity & pH) and VOCs, PNAs, BTEX, TPH (DRO, GRO, ORO) analysis in a laboratory; and
- Surface water sampling continues daily at the source, 2 upstream & 2 downstream locations (3/11 -

present).

River levels were tracked throughout the response in the Galena River at Buncombe, WI and in the Mississippi River at Dubuque, Iowa and Bellevue, Iowa. Monitoring, sampling and river level data can be found in summary form in the 'documents' section of the website.

There were no injuries at the Site or wildlife impacts reported during the reporting period.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs) See POLREP #5

2.1.4 Progress Metrics (totals to date)

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal
Crude oil	liquid	223,795 gal	TBD	staged	TBD
Oil/water mixture	liquid	27,825 gal	TBD	staged	TBD
Contaminated soil	solid	TBD	TBD	staged	TBD
Tanker cars	solid	12	NA	salvage	scrap

2.2 Planning Section

2.2.1 Anticipated Activities

- Illinois EPA and US EPA will coordinate in oversight of continuing response activities to ensure protection of public health & the environment;
- Excavation & backfilling activities will be completed:
- Planning will commence to develop a restoration plan for the impacted area; and
- BNSF will continue containment/monitoring of the release.

2.2.1.1 Planned Response Activities

Response activities continue under the IAP for OP#10 until 0700 hrs on 3/25/2015. The Unified Command will formally dissolve on 3/25/2015 and no further IAPs are anticipated. US EPA transitioned oversight of excavation operations to Illinois EPA Project Manager Jeff Guy on 3/20/2015.

2.2.1.2 Next Steps

Illinois EPA and US EPA will coordinate in oversight of continuing response activities. US EPA and Illinois EPA representatives plan to attend an 'After Action Report' coordination meeting on 3/27/2015 in Galena, Illinois.

2.2.2 Issues

Correspondence was sent on 3/24/2015 from US EPA to Illinois EPA indicating that the water treatment plant on site to treat contact water from the excavation area is exempt from NPDES permitting requirements pursuant to Section 311 of the Clean Water Act, 40 CFR Part 122.3(d) of the NPDES regulations, and the NCP until the excavation & backfilling activities are completed.

2.3 Logistics Section

A command post is located off of Pilot Knob Road to support ongoing response activties.

2.4 Finance Section

2.4.1 Narrative

The approved cost ceiling for overall response under FPN #E15510 remains at \$250,000.

The cost ceiling for a TDD to START contractor Tetra Tech EM is being increased to \$75,700. The EPA Mobile Command Post was demobilized by ERRS contractor EQM under an existing Task Order.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining				
Extramural Costs								
ERRS - Cleanup Contractor	\$7,000.00	\$6,000.00	\$1,000.00	14.29%				
START	\$75,700.00	\$60,000.00	\$15,700.00	20.74%				
USCG Atl Strike Force	\$30,000.00	\$25,000.00	\$5,000.00	16.67%				
Intramural Costs								
USEPA - Direct	\$75,000.00	\$52,000.00	\$23,000.00	30.67%				
Total Site Costs	\$187,700.00	\$143,000.00	\$44,700.00	23.81%				

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

Safety briefings are still held each day for individual contractor personnel by their respective field supervisors.

2.5.2 Liaison Officer

A briefing for Congressional representatives was held on 3/23/2015.

2.5.3 Information Officer

US EPA to respond to press inquiries and requests for interviews and information related to the incident upon request. A website for the incident (see link in Section 6.2) continues to be updated.

3. Participating Entities

3.1 Unified Command

The UC will formally dissolve on 3/25/2015. The Illinois EPA representative from the Illinois Site Remediation Program (Jeff Guy) is managing the remediation phase of the response with assistance from field personnel from the Illinois EPA Rockford Field Office.

3.2 Cooperating Agencies

See POLREP #5

4. Personnel On Site

FEDERAL: 0* STATE: 1 BNSF: 1

CONTRACTORS: 20

*OSC Kimble demobilized from the Site on 3/24/2015 @ 0800hrs.

5. Definition of Terms

bgs below ground surface

BNSF Burlington Northern Santa Fe

BTEX Benzene, Toluene, Ethylbenzene, Xylene

CTEH Center for Toxicology and Environmental Health LLC

CWS Clean Water Act
DO Dissolved Oxygen
DRO Diesel Range Organics
ERO Extended Range Organics

ERRS Emergency and Rapid Response Services

Federal Project Number FPN GRO **Gasoline Range Organics** Health & Safety Plan **HASP Incident Commander** IC **ICP Incident Command Post ICS Incident Command System** IMT **Incident Management Team** MCP Mobile Command Post National Contingency Plan NCP

NPDES National Pollution Discharge Elimination System

NRC National Response Center

OP Operational Period

OPS Operations Section Chief ORO Oil Range Organics

ORP Oxidation Reduction Potential

OSC On-Scene Coordinator

PAH Polycyclic Aromatic Hydrocarbon

PM Particulate Matter

PNA Polynuclear Aromatic Hydrocarbon

POLREP Pollution Report SDS Safety Data Sheet Sitrep Situation Report

START Superfund Technology Assessment and Response Team

TDD Technical Direction Document TPH Total Petroleum Hydrocarbons

UC Unified Command

US FWS United States Fish & Wildlife Service

VOC Volatile Organic Compound

6. Additional sources of information

6.1 Internet location of additional information/report

http://www.epaosc.org/bnsfgalenaspill.

http://www2.epa.gov/il/galena-train-derailment

6.2 Reporting Schedule

The next POLREP will be issued at the conclusion of excavation & backfilling operations.

7. Situational Reference Materials

No information available at this time.