# U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT BNSF Galena Derailment - Removal Polrep



# UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject: POLREP #12

**Progress** 

**BNSF Galena Derailment** 

E15510 Galena, IL

Latitude: 42.3744730 Longitude: -90.4443060

To: Richard Karl, EPA

Sam Borries, EPA Jason El-Zein, EPA

USCG Fund Center, USCG Kevin McCormack, USCG

USCG Sector Upper Mississippi, USCG

Donna Jones, US ACE Russell Engelke, US F&WS Valincia Darby, US DOI Greg Schweitzer, NOAA Kip Willis, US DOT FRA Mark Razny, US DOT PHMS

Mark Razny, US DOT PHMSA Blaine Kinsley, Illinois EPA Jeff Guy, Illinois EPA

Captain Laura Petreikis, Illinois DNR

Steve Shults, Illinois IMT Brian Brackemyer, Illinois EMA Mark Moran, City of Galena Chief Randy Beadle, Galena FD

Chuck Pedersen, Jo Daviess County EMA

Ron Smith, Jo Daviess Co Board

From: Jaime Brown, OSC

**Date:** 4/24/2015

**Reporting Period:** 4/8/2015 - 4/23/2015

# 1. Introduction

1.1 Background

Site Number: E15510 Contract Number: D.O. Number: Action Memo Date:

Response Authority: OPA Response Type: Emergency
Response Lead: PRP Incident Category: Removal Action

NPL Status: Non NPL Operable Unit:

Mobilization Date: 3/5/2015 Start Date: 3/5/2015

Demob Date: Completion Date:

CERCLIS ID: RCRIS ID:

ERNS No.: State Notification:

FPN#: E15510 Reimbursable Account #: Z5PL

# 1.1.1 Incident Category

**Emergency Response** 

# 1.1.2 Site Description

See POLREP #5

#### 1.1.2.1 Location

See POLREP #5

#### 1.1.2.2 Description of Threat

See POLREP #5

# 1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

See POLREP #5

#### 2. Current Activities

# 2.1 Operations Section

#### 2.1.1 Narrative

Contaminated soils were removed for disposal and limited backfilling commenced in the excavation area. Soil flushing with clean water was conducted to remove and recover crude oil from track ballast and access ramp areas, with contaminated water treated in the on-site WTP. Off-spec crude oil was removed from storage tanks staged on site and shipped for refining. Field oversight personnel from Illinois EPA and US EPA continue to monitor activities.

# 2.1.2 Response Actions to Date

During this reporting period, the following field activities took place:

- Contaminated soils were transported for disposal at a landfill;
- Backfilling of the excavated area with clean sand commenced to support excavation of contaminated soil from the access ramp area;
- Additional contaminated soils were excavated from the access ramp to the impacted area;
- Track ballast and access ramp areas were flushed to remove & recover crude oil;
- Contact water was collected and treated from the interceptor trench adjacent to the track ballast;
- Crude oil recovered from derailed tanker cars was shipped for refining (approx. 94,000 gal shipped to date);
- Water quality was monitored and sampled in Harris Slough; and
- Roadway repairs & maintenance continued on Pilot Knob Road.

Water treatment plant effluent is sampled daily for laboratory analysis of the following parameters: BTEX, PNAs, Oil & Grease, pH & TSS. Soil samples taken to verify that an excavation grid is clear for backfilling are analyzed in a laboratory for BTEX and PNAs. Sampling results from split samples taken by US EPA on 4/1/2015 were comparable to those taken by a contractor to BNSF Railway.

There continues to be no visual or monitoring data evidence to indicate that any spilled product has impacted either the Galena or Mississippi Rivers. There were no injuries at the Site or wildlife impacts reported during the reporting period.

# 2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

See POLREP #5

# 2.1.4 Progress Metrics (totals to date)

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal	
Crude oil	liquid	230,242 gal	TBD	refining	Continental Refining Co. Somerset, KY	
Oil/water mixture	liquid	35,132 gal	TBD	refining	Continental Refining Co. Somerset, KY	
Contact water	liquid	269,400 gal	none	on-site WTP	discharge to Harris Slough	
Contaminated soil	solid	3,568 tons	various	disposal	Republic Waste Upper Rock Island Co LF East Moline, IL	
Oily debris	solid	20 yd	NA	disposal	Republic Waste Upper Rock Island Co LF	
General debris	solid	20 yd	NA	disposal	Republic Waste Upper Rock Island Co LF	
Tanker cars	solid	12	NA	salvage	scrap	

# 2.2 Planning Section

# 2.2.1 Anticipated Activities

- Illinois EPA will continue monitoring and oversight of continuing cleanup activities to ensure protection of public health & the environment in consultation with US EPA and other agencies;
- Contaminated soils excavated from the ramp area will be removed for disposal;
- Crude oil and oil/water mixture transfer and transport for refining will be completed;
- Temporary storage tanks for crude oil and oil/water mixture will be emptied, cleaned and removed from the Site:
- Soil flushing with crude oil removal and recovery will be completed;
- Treatment of contact water will continue in the on-site water treatment plant;
- Backfilling of the impacted area will be completed; and
- Restoration of the impacted area will commence under direction from USACE.

# 2.2.1.1 Planned Response Activities

Remediation activities continue under the direction of Illinois EPA Site Remediation Program Project Manager Jeffrey Guy. Field personnel from the Illinois EPA Rockford Field Office continue to conduct daily field oversight of cleanup activities. Restoration activities will commence under the direction of USACE project manager Donna Jones of the Rock Island District.

# 2.2.1.2 Next Steps

Illinois EPA, US EPA and US ACE will continue to coordinate in oversight of response and restoration activities.

# **2.2.2 Issues**

Noney ...

# 2.3 Logistics Section

The ICP is located at Pilot Knob Road & BNSF Railway tracks.

#### 2.4 Finance Section

#### 2.4.1 Narrative

The approved cost ceiling for overall response under FPN #E15510 is \$250,000. The cost ceiling for START contractor Tetra Tech EM is \$75,700.

# **Estimated Costs \***

	Budgeted	Total To Date	Remaining	% Remaining					
Extramural Costs									
ERRS - Mobile Command Post	\$7,000.00	\$2,767.00	\$4,233.00	60.47%					
START	\$75,700.00	\$70,000.00	\$5,700.00	7.53%					
USCG Atlantic Strike Force	\$30,000.00	\$25,000.00	\$5,000.00	16.67%					
Intramural Costs									
USEPA - Direct	\$75,000.00	\$60,000.00	\$15,000.00	20.00%					
Total Site Costs	\$187,700.00	\$157,767.00	\$29,933.00	15.95%					

<sup>\*</sup> The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

# 2.5 Other Command Staff

# 2.5.1 Safety Officer

Safety briefings are held each day for individual contractor personnel by field supervisors.

# 2.5.2 Liaison Officer

NA

# 2.5.3 Information Officer

A joint presentation on the response by US EPA and Illinois EPA was provided to the Region 5 Regional Response Team on April 22 in St. Louis, Missouri.

# 3. Participating Entities

# 3.1 Unified Command

NA

#### 3.2 Cooperating Agencies

See POLREP #5

#### 4. Personnel On Site

FEDERAL: 1 STATE: 1 BNSF: 1

CONTRACTORS (ARCADIS, SunPro, J.F. Brennan): 11

TOTAL (estimated): 14

# 5. Definition of Terms

BNSF Burlington Northern Santa Fe

BTEX Benzene, Toluene, Ethylbenzene, Xylene

FPN Federal Project Number

gal gallons

HASP Health & Safety Plan ICP Incident Command Post

NPDES National Pollution Discharge Elimination System

NPL National Priorities List

OPA Oil Pollution Act

OSC On Scene Coordinator

PNA Polynuclear Aromatic Hydrocarbon

POLREP Pollution Report

PRP Potentially Responsible Party

START Superfund Technical Assessment and Response Team

TDD Technical Direction Document

TSS Total Suspended Solids

USACE United States Army Corps of Engineers

WTP Water Treatment Plant

#### 6. Additional sources of information

# 6.1 Internet location of additional information/report

http://www.epaosc.org/bnsfgalenaspill.

http://www2.epa.gov/il/galena-train-derailment

# 6.2 Reporting Schedule

Another POLREP will be issued in mid-May.

# 7. Situational Reference Materials

No information available at this time.