MONTROSE – CONSTRUCTION VISIT REPORT

NAME: YARISSA A MARTÍNEZ-LEÓN

DATE/TIME: July 9, 2013 / 10:51 am to 11:25 am

WEATHER/WIND CONDITIONS: Overcast, light breeze

Max Temp 80.4 °F Work Area Location:

Montrose property; and Javelin St and S New Hampshire Blvd

Work Being Performed:

<u>Montrose Property</u>: Trenches remained covered. Employees were swiping the area and making sure everything was in order. The Javelin pile has increased as the excavation continues.

Min Temp 63.2°F

<u>Javelin St and S New Hampshire Blvd</u>: continuing the excavation the trench in the pedestrian pathway and in the entrances of the pedestrian bridge. The fence was locked in the pedestrian bridge, as they were installing metal plates on top of the trenches in Javelin and New Hampshire segments.

General Observations: (General Housekeeping, Progress, Health & Safety Procedures) Montrose Property:

All the trenches were covered and signs were properly placed.

Javelin St and S New Hampshire Blvd:

PID readings remained non-detect, they will adding quick patch asphalt to secure the metal plates and to slope the edges, as recommended by the LA County Inspector. Also, they have been told by the inspector that they may start working at 8 am, instead of 9 am as previously stated.

Measurement System

VOC	PID readings every 15 minutes; non-detect
Dust	No exceedances
Noise	No exceedances

Communications:

Everything seemed in order, great progress in Javelin and New Hampshire. As previously reported great traffic controls and signage.